



Clay Street Sewer Project Phase II Distributed: March 25, 2019

PROJECT UPDATE NOTICE

Project:

- South Clay Street 700-1000 Block.
- Installation of 2400 LF of 8" sewer main and manholes with connections of 19 residents.

Contractor:

- McInroy Construction LLC, Nevada

Project Funding:

- Sewer Fund.
- Contract amount: \$522,673.93 per ordinance 8251.
- Passed on January 22, 2019

Work Schedule:

- March 16th -120 Days to complete (July 16)

Traffic Impacts:

- None

Line & Services Progress:

- 0%.

Contacts:

- Mark Mitchell: 417.448.4467
- Dan Scherer (Alliance) 417-321-5864



Start of Project—Spring Street Park Property - Looking North



End of Project—708 & 706 S Clay - Looking North

Progress: Center of Main line and easement areas flagged and pinned. Easement area is cleared. Tree removal from permeant easement. Equipment and manholes on site. Gravel is stored at Spring Street Park and additional material is stored at NRMC Lot at 800 South Clay. (Progress map page 2)

