

Manager Report

CM22-001

Report Date: Tuesday, January 04, 2022

PROJECT UPDATES:

AIRPORT:

- **Lighting Project Update::**
 - **Email: December 28, 2021** - As I alluded to a few weeks ago, in addition to purchasing the wind cone, we also must purchase the sign panels to replace the old, faded panels at the airport. The sign panels will come from a different company, not Hali-Brite. Kansas City Electrical Supply Co. is serving as our “coordinator” for this effort. Jennifer Jones with KCES has been great at finding a manufacturer to custom make these signs and coordinating the purchasing and shipping efforts. I have cc'd Jennifer on this email so that you may also have her contact information in case you need to ask her any questions about the purchasing process. I've already approved the sign submittals, so the next step in the process is getting the City of Nevada to purchase the signs through KCES. You can either purchase through email or by phone. Jennifer's email is in the CC line of this email and her desk phone number is 913-563-7015. When ordering through KCES, be sure to give Jennifer your tax exempt credentials. Have the order shipped out to the airport so that the signs are ready to go when Warren Strukel starts the project. Call or email me if there are any questions or issues with completing this. Once you've purchased the signs, send me a receipt or some sort of proof of purchase and then we can get you folks reimbursed. - Thanks, *Ian J. Wright, EIT, Civil Engineer, Aviation, LOCHNER*

ANIMAL SHELTER:

- Still in design phase.

AUSTIN STREET BRIDGE DETOUR

- **Overpass Update:**
 - **Email: January 3, 2022** - The Route 54 project is going well, the bridge deck and bridge sidewalk is completed from bent #5 to bent #10, this is approximately 45% of the entire length of the structure, new pavement and drain structures have been completed on the east end of the bridge as well. Demolition has been completed on the west half of the bridge and the contractor will begin form work beginning this week with approximately a month worth of work before the west end of the bridge will be ready to pour the last section of deck (weather depending). After form work is completed they

will pour the deck when the weather permits then proceed on with new pavement and drain structures on the west side of the bridge. The contractor is still shooting for a late April or early May completion, this could be accelerated if we have favorable weather but I don't want to over promise. If you have any additional questions let me know. - Aaron Rieder, Senior Construction Inspector, Missouri Department of Transportation

PARKS & RECREATION:

- **GOLF COURSE**
 - Irrigation pump #2 installed
 - Irrigation system winterized
- **WALTON POOL**
 - Pool Drain is completed per DNR recommendations.
 - Leak detection still ongoing.
- **COMMUNITY CENTER**
 - Father-Daughter Dance scheduled for Saturday February 12, 2022

MISC

- Sycamore & Elm house being demolish by Public Works. Expect to be substantial completed by weeks end – weather permitting
- Code Enforcement issues now posted on SeeClickFix
- Police & Public Works - Working on Court orders for 15 pending abatement properties
- Public Works - Working on AMI meter bid/proposal with Allgeier Martin

UPCOMING COUNCIL ITEMS:

- Every representatives on January 18th meeting to discuss outages
- R5 School District proposed annexation of property north of Walton Lake
- Liquor License update
- Planning Commission update to CIP & Master Plan (January 11 meeting)
- Elmwood Estates Public hearing
- CIP Renewal & Use tax
- Tourism Worksession
- AMI Meter proposals